

Embed confidence; fuel ambition.

9 October 2026

Dear Parent/Carer

Lawnswood roundabout scheme update from Eric Wright

As we approach the end of the scheme, works continue across multiple areas of the site. On the Southern side of the roundabout works for the final crossing are ongoing, with ducting for the link cable which connects the signals being installed. At the roundabout centre, the landscaping team are working on the rain garden area. There are some redundant BT cables here which we received permission to cap off and heat seal so they are watertight, along with some defunct street lighting cable which will be buried under the garden area.

In various locations there are some minor works to finish off the tactiles. Throughout the site, work is ongoing on the street lighting, lighting columns, signal heads and push button systems. This is expected to take about two weeks, when the commissioning of the traffic lights will begin. Alongside this, works are beginning on the carriageway loops. The Openreach contractor is working in phase 4a to rebuild the collapsed BT chamber which we reported on previously. The bus shelter is under construction off site.

Key dates for next week –

Student wellbeing survey

Tuesday

Year 7 football v Cockburn John Charles at CJC - Round 1 Cup

Badminton v Allerton High at Lawnswood (friendly)

Wednesday

Year 10 Art trip to Golden Acre Park

Year 8/9 mixed rugby v Abbey Grange at Lawnswood (friendly)

Thursday

Year 10 PE trip to Go Ape

Friday

Year 10/11 Music Trip

Year 12 Girls Tech+ event

Restart a Heart Day

Yours faithfully



Mrs J Bell
Headteacher