

Embed confidence; fuel ambition.

8 May 2026

Dear Parent/Carer

Lawnswood Roundabout Scheme – Update

In area 9C (outside Weetwood Hall) Yorkshire Water have completed their connections allowing us to continue laying kerbs and ducting ahead of constructing the cycleway in this area.

In phase 4 (outside Lawnswood School) we started site clearance operations last week. These will continue this week with Leeds City Council removing the existing lighting columns from Wednesday onwards.

In Phase 7 (by the Police station / sub-station) we have started site clearance operations before kerb duct installation planned for next week.

In phase 6 Yorkshire Water have commenced the final section of their diversion works. Please see overleaf for an indication of the phasing areas.

Rob Burrow Leeds Marathon 10th May

We will be amending the traffic management around the roundabout, including moving cones, for this event on Sunday.

Thank you to everyone who has continued to drive safely at the roundabout and in the surrounding areas during the works. We continue to welcome feedback which allows us to work closely with you during the project.

You can contact us at any time here: LawnswoodEnquiries@ericwright.co.uk

For further information about the scheme: <https://lawnswoodroundabout.commonplace.is/>

Key dates for next week –

Tuesday

M&S archive trip

Thursday

Girls into Tech trip

Red Kite Interalliance Science Competition

Year 12 Geography field trip, Harewood and local area

Yours faithfully



Mrs J Bell
Headteacher